

LUMS SALES & SERVICE
LIFT INSTALLATION
SITE SURVEY FORM

Pre-Install Agreement

I, (the undersigned) acting as the owner of the business listed assume responsibility for any permits required, either state, city or county mandated, related to the installation and/or operation of this equipment. I assume responsibility for the concrete floor and condition thereof, now or later, where the equipment is being installed.

I will assume all liability for losses, damages, expenses, demands, claims, and judgments in connection with or arising out of any personal injury or alleged damage to property, sustained or alleged to have been sustained in connection with, or to have arisen out of the condition and/or drilling of the concrete near or adjacent to the equipment being installed.

I understand that if my employee(s) offer assistance of any kind during installation, I hold the manufacturer and installation company harmless of all liability for losses, damages, expenses, claims, and judgments in connection with or arising out of any personal injury or alleged damage to property, sustained or alleged to have been sustained in connection with the installation of the lift.

I understand completely the warranty policy that has been provided for the particular lift that is being installed and further understand that the warranty does not cover replacement of parts worn or damaged due to normal use or lack of required maintenance.

Customer Signature _____ **Print Name** _____ **Date** _____

Make _____ **Model** _____

Pre-Install Checklist

Ceiling height needed for above listed Model is: _____ Overhead ceiling height is: _____

Surrounding Area is clear of obstructions, I.E. overhead lights, overhead doors, heaters, workbenches, toolboxes and vehicles.

Lift installation does not include the running of electric lines or air lines, electrical power verified as _____ Volts _____ Ph

Floor must be level from side to side not to exceed two inch variation. If variation, how much is it _____ Inches.

The lift is shipped dry, 5 gallons of AW32 is required, Customer to supply? YES NO If yes, a charge will apply.

When shipping to install site, freight cost does not include the unloading of lift. Unloading assistance will be an additional charge.

Minimum concrete floor thickness is (4 1/2) inches. Site concrete thickness _____ inches. Concrete is GOOD BAD

Adequate distance is needed in front of lift, rule of thumb, no less than 84" from center of lift. Front Clearance is _____

Adequate distance is needed in rear of lift, insure longest vehicle will fit and bay door can still be closed. I.E. extended van.

Business Information

Company name _____ **Date(s) requesting installation** _____

Street Address _____

City _____ **State** _____ **Zip** _____

Phone _____ **Fax** _____ **Other** _____